

Do not scale. All dimensions in mm. Check all dimensions on site.

STAGE 1

SOLE PLATES



Ground floor sole plates set out and fixed on the DPC (P3-SP-01).

<https://thomassmith181291.github.io/tls-mpadams-plot3-3d/stage-1.html>

STAGE 2

GROUND FLOOR PANELS + BEAMS OVER



GF panels, head binder, glulam beams and steel over (P3-GA-01).

<https://thomassmith181291.github.io/tls-mpadams-plot3-3d/stage-2.html>

STAGE 3

FIRST FLOOR STRUCTURE



Edgebinder, metal-web joists, strongbacks, hangers and 22mm deck (P3-FL-01).

<https://thomassmith181291.github.io/tls-mpadams-plot3-3d/stage-3.html>

STAGE 4

FIRST FLOOR PANELS



FF panels, head binder and steel over (P3-GA-02).

<https://thomassmith181291.github.io/tls-mpadams-plot3-3d/stage-4.html>

STAGE 5

GABLES + ROOF



Gable panels, attic trusses and cut roof (P3-GA-03, P3-RF-01..03).

<https://thomassmith181291.github.io/tls-mpadams-plot3-3d/stage-5.html>

STAGES

BUILD STAGES

No.	Stage
1	Sole plates
2	Ground floor panels + beams over
3	First floor structure
4	First floor panels
5	Gables + roof

Each stage GLB includes all previous stages.

NOTES

- Scan a code to open that build stage in 3D on a phone or tablet; each stage adds to the one before.
- Stages follow the erection sequence: sole plates, GF panels and beams over, first floor structure, FF panels, gables and roof.
- QR targets are LIVE.

REVISIONS

REV	DATE	DESCRIPTION
C01	13.09.26	Construction issue



TLS TIMBER FRAME

Design & Manufacture

Scan: 3D model + drawings



CLIENT	PROJECT
MP Adams	MP Adams Plot 3, Eckington

DRAWING TITLE
BUILD SEQUENCE - 3D QR CODES

Cumulative 3D stages of the timber frame

SCALE	SIZE	DATE	DRAWN
NTS	A3	13.09.26	TS

STATUS	DRAWING No.	REV
CONSTRUCTION	P3-QR-01	C01