

Procurement schedule - MP Adams Plot 3, Eckington

Every scheduled drawing item, then all panel-manufacture materials. Each purchase line is split by the section it is assigned to; waste is applied per section and the purchase is the total. Joists, hangers, strongbacks, noggins and roof trusses are by Acorn Timber Engineering and are not included.

1. Purchase summary

Group	Purchase item	Unit	Order	Split by section
Timber	25x100 (4x1) green/brown treated rough-sawn @ 5.4m	lengths	23	GF temporary bracing: 10; FF temporary bracing: 9; Gable temporary bracing: 4
Timber	38x140 C16 @ 4.8m	lengths	335	GF sole plates: 12; GF head binder: 12; FF head binder: 11; GF panels: 134; FF panels: 130; Gable panels: 36
Timber	38x89 C16 @ 4.8m	lengths	116	GF sole plates: 3; GF temporary bracing: 4; FF temporary bracing: 4; Gable temporary bracing: 2; GF window battens: 7; FF window battens: 6; Gable window battens: 1; GF panels: 20; FF panels: 69
Timber	45x145 C24 @ 4.8m	lengths	24	GF panels: 12; FF panels: 10; Gable panels: 2
Timber	45x195 C24 @ 4.8m	lengths	14	First floor edgebinder: 10; First floor edgebinder ribs: 4
Engineered beams	Glulam 100x240 GL24h @ 1632mm	no.	2	First floor beams: 2
Engineered beams	Glulam 100x240 GL24h @ 2690mm	no.	1	First floor beams: 1
Engineered beams	Glulam 100x240 GL24h @ 3166mm	no.	2	First floor beams: 2
Steel (TLS supply)	UB254x102x28 S355 @ 5657mm	no.	1	First floor steel: 1
Steel (TLS supply)	UB254x146x43 S355 @ 5620mm	no.	1	Roof-level steel (on FF walls): 1
Sheet materials	Egger P5 22mm flooring 600x2400	sheets	61	First floor deck: 61
Sheet materials	Marine ply 14mm 1220x2440	sheets	1	First floor beams: 1
Sheet materials	OSB/3 9mm 1197x2397	sheets	91	First floor waist band: 5; GF panels: 38; FF panels: 34; Gable panels: 14
Sheet materials	Plywood 9mm 1220x2440 (panel end caps)	sheets	2	GF panels: 1; FF panels: 1
Insulation	PIR 120mm 1200x2400	boards	55	GF panels: 21; FF panels: 23; Gable panels: 11
Membranes	Breather membrane 100m x 2.7m roll	rolls	1	GF panels: 0.3; FF panels: 0.33; Gable panels: 0.17; First floor waist band: 0.08
Membranes	DPC 300mm x 30m roll	rolls	1	GF sole plates: 1
Membranes	DPC 600mm x 30m roll	rolls	2	GF sole plates: 2
Metalwork	Simpson Strong-Tie ETFSS timber frame holding-down strap	no.	13	GF holding-down: 13
Fixings	3.1x50mm coil nails (box of 2,500)	boxes	3	GF panels: 1.3; FF panels: 1.09; Gable panels: 0.5
Fixings	90mm ring-shank nails (box of 2,500)	boxes	4	GF panels: 1.32; FF panels: 1.75; Gable panels: 0.26
Fixings	Brick ties (box of 250)	boxes	4	External walls GF + FF + gables: 3.17
Fixings	M7.5x100 concrete screw (box of 100)	boxes	2	GF sole plates: 1.25; GF temporary bracing: 0.4
Sealants & adhesives	D4 adhesive 1L	bottles	10	First floor deck: 9.38
Sealants & adhesives	Silicone sealant 280ml	tubes	7	GF sole plates: 6.72

2. Purchase lines by section (basis of quantity)

Purchase item	Section	Net	Order	Basis	Drawing
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	GF temporary bracing	9	10	18 x 2.7m braces, 2 per 5.4m, +5%	P3-GA-01
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	FF temporary bracing	8	9	15 x 2.7m braces, 2 per 5.4m, +5%	P3-GA-02
25x100 (4x1) green/brown treated rough-sawn @ 5.4m (lengths)	Gable temporary bracing	3	4	6 x 2.7m braces, 2 per 5.4m, +5%	P3-GA-03
TOTAL 25x100 (4x1) green/brown treated rough-sawn @ 5.4m			23		
38x140 C16 @ 4.8m (lengths)	GF sole plates	11	12	17 pcs / 51.8m -> 11 x 4.8m cut-optimised (3mm kerf) +5%	P3-SP-01
38x140 C16 @ 4.8m (lengths)	GF head binder	11	12	18 pcs / 51.7m -> 11 x 4.8m cut-optimised (3mm kerf) +5%	P3-GA-01
38x140 C16 @ 4.8m (lengths)	FF head binder	10	11	15 pcs / 43.6m -> 10 x 4.8m cut-optimised (3mm kerf) +5%	P3-GA-02
38x140 C16 @ 4.8m (lengths)	GF panels	127	134	364 pcs / 592.8m -> 127 x 4.8m cut-optimised (3mm kerf) +5%; 1 ripped to 38x109; 1 ripped to 10x140	Manufacture GF
38x140 C16 @ 4.8m (lengths)	FF panels	123	130	354 pcs / 565.2m -> 123 x 4.8m cut-optimised (3mm kerf) +5%; 1 ripped to 10x140; 25 ripped to 38x117	Manufacture FF
38x140 C16 @ 4.8m (lengths)	Gable panels	34	36	107 pcs / 157.3m -> 34 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture Gable
TOTAL 38x140 C16 @ 4.8m			335		
38x89 C16 @ 4.8m (lengths)	GF sole plates	2	3	4 pcs / 6.9m -> 2 x 4.8m cut-optimised (3mm kerf) +5%	P3-SP-01
38x89 C16 @ 4.8m (lengths)	GF temporary bracing	3	4	18 pcs / 10.8m -> 3 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P3-GA-01
38x89 C16 @ 4.8m (lengths)	FF temporary bracing	3	4	15 pcs / 9.0m -> 3 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P3-GA-02
38x89 C16 @ 4.8m (lengths)	Gable temporary bracing	1	2	6 pcs / 3.6m -> 1 x 4.8m cut-optimised (3mm kerf) +5%; 600 bracing noggins	P3-GA-03
38x89 C16 @ 4.8m (lengths)	GF window battens	6.5	7	41 battens / 55.0m of 38x43 -> 14 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P3-GA-01
38x89 C16 @ 4.8m (lengths)	FF window battens	5	6	36 battens / 42.8m of 38x43 -> 11 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P3-GA-02
38x89 C16 @ 4.8m (lengths)	Gable window battens	0.5	1	4 battens / 3.9m of 38x43 -> 2 x 4.8m 38x43 (+5%), ripped 2 per 38x89	P3-GA-03
38x89 C16 @ 4.8m (lengths)	GF panels	19	20	64 pcs / 87.4m -> 19 x 4.8m cut-optimised (3mm kerf) +5%; 1 ripped to 38x34	Manufacture GF
38x89 C16 @ 4.8m (lengths)	FF panels	65	69	225 pcs / 303.2m -> 65 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture FF
TOTAL 38x89 C16 @ 4.8m			116		
45x145 C24 @ 4.8m (lengths)	GF panels	11	12	43 pcs / 49.0m -> 11 x 4.8m cut-optimised (3mm kerf) +5%; 2 ripped to 41x145	Manufacture GF
45x145 C24 @ 4.8m (lengths)	FF panels	9	10	38 pcs / 40.3m -> 9 x 4.8m cut-optimised (3mm kerf) +5%; 4 ripped to 41x145	Manufacture FF
45x145 C24 @ 4.8m (lengths)	Gable panels	1	2	3 pcs / 2.5m -> 1 x 4.8m cut-optimised (3mm kerf) +5%	Manufacture Gable
TOTAL 45x145 C24 @ 4.8m			24		
45x195 C24 @ 4.8m (lengths)	First floor edgebinder	9	10	16 edgebinders / 39.4m cut-optimised +5%	P3-FL-01
45x195 C24 @ 4.8m (lengths)	First floor edgebinder ribs	3.33	4	45x59 ribs 10 x 4.8m (+5%), 3 per 45x195	P3-FL-01
TOTAL 45x195 C24 @ 4.8m			14		
Glulam 100x240 GL24h @ 1632mm (no.)	First floor beams	2	2	GL3; GL5	P3-FL-01
TOTAL Glulam 100x240 GL24h @ 1632mm			2		
Glulam 100x240 GL24h @ 2690mm (no.)	First floor beams	1	1	GL4	P3-FL-01
TOTAL Glulam 100x240 GL24h @ 2690mm			1		
Glulam 100x240 GL24h @ 3166mm (no.)	First floor beams	2	2	GL1; GL2	P3-FL-01
TOTAL Glulam 100x240 GL24h @ 3166mm			2		
UB254x102x28 S355 @ 5657mm (no.)	First floor steel	1	1	P-22 TLS supply	P3-FL-01

Purchase item	Section	Net	Order	Basis	Drawing
TOTAL UB254x102x28 S355 @ 5657mm			1		
UB254x146x43 S355 @ 5620mm (no.)	Roof-level steel (on FF walls)	1	1	P-22 TLS supply	P3-GA-02 / P3-RF-01
TOTAL UB254x146x43 S355 @ 5620mm			1		
Egger P5 22mm flooring 600x2400 (sheets)	First floor deck	56.1	61	80.8 m2 laid, +7.5%	P3-FL-01
TOTAL Egger P5 22mm flooring 600x2400			61		
Marine ply 14mm 1220x2440 (sheets)	First floor beams	0.45	1	5 packers / 12.1m of 100 strip on top of 240 GL = 254 (D-25); 11 strips per sheet, +7.5%	P3-FL-01
TOTAL Marine ply 14mm 1220x2440			1		
OSB/3 9mm 1197x2397 (sheets)	First floor waist band	4.25	5	17 x 290 strips, 4 per sheet, +7.5%	P3-FL-01
OSB/3 9mm 1197x2397 (sheets)	GF panels	38	38	79 pieces / 100.8 m2 nested on 38 sheets (P3-CP-OSB, 2mm kerf); exact waste 8.2 m2 incl. 3 reusable offcuts; no % allowance (D-28)	Manufacture GF / P3-CP-OSB
OSB/3 9mm 1197x2397 (sheets)	FF panels	34	34	67 pieces / 88.1 m2 nested on 34 sheets (P3-CP-OSB, 2mm kerf); exact waste 9.4 m2 incl. 2 reusable offcuts; no % allowance (D-28)	Manufacture FF / P3-CP-OSB
OSB/3 9mm 1197x2397 (sheets)	Gable panels	14	14	34 pieces / 33.8 m2 nested on 14 sheets (P3-CP-OSB, 2mm kerf); exact waste 6.4 m2 incl. 1 reusable offcuts; no % allowance (D-28)	Manufacture Gable / P3-CP-OSB
TOTAL OSB/3 9mm 1197x2397			91		
Plywood 9mm 1220x2440 (panel end caps) (sheets)	GF panels	0.7	1	6 end cap strips / 2.1 m2, +7.5%	Manufacture GF
Plywood 9mm 1220x2440 (panel end caps) (sheets)	FF panels	0.69	1	6 end cap strips / 2.0 m2, +7.5%	Manufacture FF
TOTAL Plywood 9mm 1220x2440 (panel end caps)			2		
PIR 120mm 1200x2400 (boards)	GF panels	21	21	154 pieces / 54.9 m2 nested on 21 boards (P3-CP-PIR, 2mm kerf); exact waste 5.5 m2; no % allowance (D-28); external walls only (P-11)	Manufacture GF / P3-CP-PIR
PIR 120mm 1200x2400 (boards)	FF panels	23	23	164 pieces / 60.0 m2 nested on 23 boards (P3-CP-PIR, 2mm kerf); exact waste 6.2 m2; no % allowance (D-28); external walls only (P-11)	Manufacture FF / P3-CP-PIR
PIR 120mm 1200x2400 (boards)	Gable panels	11	11	63 pieces / 27.8 m2 nested on 11 boards (P3-CP-PIR, 2mm kerf); exact waste 3.9 m2; no % allowance (D-28); external walls only (P-11)	Manufacture Gable / P3-CP-PIR
TOTAL PIR 120mm 1200x2400			55		
Breather membrane 100m x 2.7m roll (rolls)	GF panels	0.29	0.3	74.0 m2 external panel face, 150 laps, +5%	Manufacture GF
Breather membrane 100m x 2.7m roll (rolls)	FF panels	0.31	0.33	79.2 m2 external panel face, 150 laps, +5%	Manufacture FF
Breather membrane 100m x 2.7m roll (rolls)	Gable panels	0.16	0.17	41.7 m2 external panel face, 150 laps, +5%	Manufacture Gable
Breather membrane 100m x 2.7m roll (rolls)	First floor waist band	0.07	0.08	17 x 450 strips (222 per roll)	P3-FL-01
TOTAL Breather membrane 100m x 2.7m roll			1		
DPC 300mm x 30m roll (rolls)	GF sole plates	0.76	1	19.8m + 10 laps x 300 = 22.8m, +5%	P3-SP-01
TOTAL DPC 300mm x 30m roll			1		
DPC 600mm x 30m roll (rolls)	GF sole plates	1.46	2	39.0m + 8 laps x 600 = 43.8m, +5%	P3-SP-01
TOTAL DPC 600mm x 30m roll			2		
Simpson Strong-Tie ETFSS timber frame holding-down strap (no.)	GF holding-down	13	13	13 positions, engineer 26-431-S-0001 Detail 1	P3-GA-01
TOTAL Simpson Strong-Tie ETFSS timber frame holding-down strap			13		
3.1x50mm coil nails (box of 2,500) (boxes)	GF panels	2952	1.3	2952 OSB coil nails (@150 edges / 300 field) +10%	Manufacture GF
3.1x50mm coil nails (box of 2,500) (boxes)	FF panels	2474	1.09	2474 OSB coil nails (@150 edges / 300 field) +10%	Manufacture FF
3.1x50mm coil nails (box of 2,500) (boxes)	Gable panels	1127	0.5	1127 OSB coil nails (@150 edges / 300 field) +10%	Manufacture Gable

Purchase item	Section	Net	Order	Basis	Drawing
TOTAL 3.1x50mm coil nails (box of 2,500)			3		
90mm ring-shank nails (box of 2,500) (boxes)	GF panels	3010	1.32	3010 nails (joints x3, multi-ply @150) +10%	Manufacture GF
90mm ring-shank nails (box of 2,500) (boxes)	FF panels	3976	1.75	3976 nails (joints x3, multi-ply @150) +10%	Manufacture FF
90mm ring-shank nails (box of 2,500) (boxes)	Gable panels	588	0.26	588 nails (joints x3, multi-ply @150) +10%	Manufacture Gable
TOTAL 90mm ring-shank nails (box of 2,500)			4		
Brick ties (box of 250) (boxes)	External walls GF + FF + gables	721	3.17	194.9 m2 net external wall x 3.7/m2 +10%	P-21
TOTAL Brick ties (box of 250)			4		
M7.5x100 concrete screw (box of 100) (boxes)	GF sole plates	114	1.25	114 screws +10%	P3-SP-01
M7.5x100 concrete screw (box of 100) (boxes)	GF temporary bracing	36	0.4	36 screws (2 per noggin) +10%	P3-GA-01
TOTAL M7.5x100 concrete screw (box of 100)			2		
D4 adhesive 1L (bottles)	First floor deck	9.38	9.38	1L per 6.5 sheets	P3-FL-01
TOTAL D4 adhesive 1L			10		
Silicone sealant 280ml (tubes)	GF sole plates	6.11	6.72	114 holes x 15ml = 1.71L +10%	P3-SP-01
TOTAL Silicone sealant 280ml			7		